**BRUHATH BANGALORE MAHANAGARA PALIKE**

NAME OF WORK: Package No-10 1.Improvements to Vivekananda Stadium and providing Indoor Gym Equipments to Hoysala Ground In Ward No.03 and 04 in Yelahanaka Satelite Town Sub Division 2.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 3.Improvements to Parks at 21st Main Judicial Layout in ward No. 04 of Yelahanaka Satelite Town Sub Division 4.Improvements to Parks in Ward No.04 in Yelahanaka Satelite Town Sub Division

| Sl No as per BOQ | Descriptions | Unit | No | L | B | D | Qty. | Rate | Amount |
|---|---|---|---|---|---|---|---|---|---|
| 104 | Removing and resetting of available heavy duty cobble stones 60mm thick interlock pavers, using cement and course sand for manufacture of block of approved size, shape and colour with a minimum compressive strength of 281 kg per sqm over 50mm thick sand bed (average thickness) and compacting with plate vibrator having 3 tons compaction force thereby forcing part of sand underneath to come up in between joints, final compaction of paver surface joints into its final level, including cost of materials, labour and HOM of machineries complete as per specification. (for available cobble stones) complete as per specifications and directions of the Engineer in charge. | | | | | | | | |
| | Measurement Recorded on: | | | | | | | | |
| | Hanuman Temple Yelahanka | | | | | | | | |
| | South East | | 1 | 30.00 | 2.10 | | 63.00 | | |
| | | | 1 | 10.30 | 2.10 | | 21.63 | | |
| | | | 1 | 4.70 | 1.50 | | 7.05 | | |
| | | | 1 | 8.40 | 1.50 | | 12.60 | | |
| | West | | 1 | 22.00 | 1.75 | | 38.50 | | |
| | East | | 1 | 30.00 | 1.85 | | 55.50 | | |
| | | | 1 | 1.40 | 1.85 | | 2.59 | | |
| | Step | | 1 | 25.60 | 2.00 | | 51.20 | | |
| | Shankarnag Park | | | | | | | | |
| | Around gazebo | | 1 | 15.10 | 1.90 | | 28.69 | | |
| | South | | 1 | 30.00 | 3.10 | | 93.00 | | |
| | | | 1 | 30.00 | 3.10 | | 93.00 | | |
| | | | 1 | 30.00 | 3.10 | | 93.00 | | |
| | | | 1 | 6.70 | 3.10 | | 20.77 | | |
| | West | | 1 | 30.00 | 3.10 | | 93.00 | | |
| | | | 1 | 30.00 | 3.10 | | 93.00 | | |
| | | | 1 | 18.30 | 3.10 | | 56.73 | | |
| | North | | 1 | 30.00 | 3.10 | | 93.00 | | |
| | | | 1 | 30.00 | 3.10 | | 93.00 | | |
| | | | 1 | 9.40 | 3.10 | | 29.14 | | |
| | East | | 1 | 30.00 | 3.10 | | 93.00 | | |
| | | | 1 | 30.00 | 3.10 | | 93.00 | | |
| | | | 1 | 12.70 | 3.10 | | 39.37 | | |
| | South Walk Track | | 1 | 29.00 | 3.10 | | 89.90 | | |
| | West Walk Track | | 1 | 39.20 | 3.10 | | 121.52 | | |
| | | | 1 | 9.20 | 3.10 | | 28.52 | | |
| | | | 1 | 30.00 | 3.10 | | 93.00 | | |
| | | | 1 | 5.92 | 3.10 | | 18.35 | | |

E.E. (Project)

E.E. (Project)

A.E.E. (Project)

Contractor

Consultant

SOCIUS ENGG. TECH PVT. LTD. Bengaluru 560 010

Assistant Engineer

3/12/21

Assistant Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

Cf 1615.06

| Sl No as per BOQ | Descriptions | Unit | No | L | B | D | Qty. | Rate | Amount |
|---|---|---|---|---|---|---|---|---|---|
| | North Walk Track | | 1 | 28.30 | 3.10 | | 87.73 | | |
| | East walk Tarck | | 1 | 30.00 | 3.10 | | 93.00 | | |
| | | | 1 | 2.00 | 3.10 | | 6.20 | | |
| | | Sqm | | | Total Qty | | 1801.99 | 581.69 | 1048200.73 |

E.E. (Prbfect)

A.E.E. (P...

Chd. & Fe

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Contractor

SOCIUS ENGG. TECH. Bengaluru 560 010

Consultant

Assistant Engineer

3/12/21

Assistant Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

**BRUHATH BANGALORE MAHANAGARA PALIKE**

NAME OF WORK: Package No-10 1.Improvements to Vivekananda Stadium and providing Indoor Gym Equipments to Hoysala Ground In Ward No.03 and 04 in Yelahanaka Satelite Town Sub Division 2.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 3.Improvements to Parks at 21st Main Judicial Layout in ward No. 04 of Yelahanaka Satelite Town Sub Division 4.Improvements to Parks in Ward No.04 in Yelahanaka Satelite Town Sub Division

| Sl No as per BOQ | Descriptions | Unit | No | L | B | D | Qty. | Rate | Amount |
|---|---|---|---|---|---|---|---|---|---|
| 15 | Providing and laying heavy duty cobble stones interlock pavers, using cement and course sand for manufacture of blocks of approved size, shape and colour with a minimum compressive strength of 281 kg per sqm over 50mm thick sand bed (average thickness) and compacting with plate vibrator having 3 tons compaction force thereby forcing part of sand underneath to come up in between joints, final compaction of paver surface joints into its final level, including cost of materials, labour and HOM complete as per specifications. complete as per specifications and directions of the Engineer in charge. | | | | | | | | |
| | Measurement Recorded on: | | | | | | | | |
| | Hanuman Temple Yelahanka | | | | | | | | |
| | Infront of Hanuman Statue | | 1 | 16.20 | 4.10 | | 66.42 | | |
| | Nagara Katte | | | | | | | | |
| | East | | 1 | 6.40 | 1.30 | | 8.32 | | |
| | North | | 1 | 10.30 | 3.80 | | 39.14 | | |
| | | | 1 | 3.10 | 2.10 | | 6.51 | | |
| | West | | 1 | 12.90 | 4.50 | | 58.05 | | |
| | South | | 1 | 13.00 | 5.30 | | 68.90 | | |
| | East | | 1 | 4.90 | 1.40 | | 6.86 | | |
| | In front of name board of park | | 1 | 9.10 | 2.10 | | 19.11 | | |
| | Shankarnag Park | | | | | | | | |
| | Infront of open gym | | 1 | 1.80 | 1.20 | | 2.16 | | |
| | | Sqm | | | | Total Qty | 275.47 | 1127.34 | 310548.35 |

Contractor

SOCIUS ENGG. TECH PVT. LTD. Bangaluru 560 010

Assistant Engineer

3/12/21

Asst. Executive Engineer

Assistant Executive Engineer

Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

**BRUHATH BANGALORE MAHANAGARA PALIKE**

NAME OF WORK: Package No-10 1.Improvements to Vivekananda Stadium and providing Indoor Gym Equipments to Hoysala Ground In Ward No.03 and 04 in Yelahanaka Satelite Town Sub Division 2.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 3.Improvements to Parks at 21st Main Judicial Layout in ward No. 04 of Yelahanaka Satelite Town Sub Division 4.Improvements to Parks in Ward No.04 in Yelahanaka Satelite Town Sub Division

| Sl No as per BOQ | Descriptions | Unit | No | L | B | D | Qty. | Rate | Amount |
|---|---|---|---|---|---|---|---|---|---|
| 105 | Providing and laying/fixing cement base, precast, pre polished cement concrete, designer tiles 25mm thick for flooring conforming to IS 1237 heavy duty tiles for flooring, treads of steps and landing, laid on a bed of 12mm thick cement mortar 1:3 mis finished with flush pointing using white cement, including cost of materials, including cutting, griding the edge to half/full round wherever required, labour, curing complete as per specification. complete as per specifications and directions of the Engineer in charge. | | | | | | | | |
| | Measurement Recorded on: | | | | | | | | |
| | Hanuman Temple Yelahanka | | | | | | | | |
| | For Benches | | 1 | 2.00 | 1.40 | | 2.80 | | |
| | RHS of Temple | | 1 | 1.90 | 1.30 | | 2.47 | | |
| | | | 1 | 1.90 | 1.30 | | 2.47 | | |
| | | | 1 | 1.90 | 1.30 | | 2.47 | | |
| | Infront of Statue | | 1 | 3.40 | 1.30 | | 4.42 | | |
| | | | 1 | 3.50 | 1.40 | | 4.90 | | |
| | | | 1 | 3.30 | 1.30 | | 4.29 | | |
| | LHS of Temple | | 1 | 1.90 | 1.00 | | 1.90 | | |
| | | | 1 | 1.80 | 1.20 | | 2.16 | | |
| | | | 1 | 1.90 | 1.10 | | 2.09 | | |
| | | | 1 | 1.90 | 1.20 | | 2.28 | | |
| | Chikkabommasandra Arch | | 1 | 1.80 | 1.20 | | 2.16 | | |
| | | Sqm | | | | Total Qty | 34.41 | 1318.98 | 45386.10 |

Contractor

Consultant

SOCIUS ENGG. TECH PVT. LTD. Bengaluru 560 010

Assistant Engineer

3/12/21

Assistant Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

97

**BRUHATH BANGALORE MAHANAGARA PALIKE**

NAME OF WORK: Package No-10 1.Improvements to Vivekananda Stadium and providing Indoor Gym Equipments to Hoysala Ground In Ward No.03 and 04 in Yelahanaka Satelite Town Sub Division 2.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 3.Improvements to Parks at 21st Main Judicial Layout in ward No. 04 of Yelahanaka Satelite Town Sub Division 4.Improvements to Parks in Ward No.04 in Yelahanaka Satelite Town Sub Division

| Sl No as per BOQ | Descriptions | Unit | No | L | B | D | Qty. | Rate | Amount |
|---|---|---|---|---|---|---|---|---|---|
| 107 | Supplying and fixing polished grey granite slab benches of size 5 feet width of seating slab with bottom slab of 75mm th. with 1.5 feet width with two stands strong base with back slab (suport) machine cutting top slab mirror polish with 50 mm Th. with 1.5 feet depth side slab of 100 mm th. 2.5 feet height. including bull nosing of all edges, fixing in CC 1:2:4 including loading & unloading and with all lead and lift etc., complete and executing the work as per the direction of Engineer-in-charge of the work. | | | | | | | | |
| | Measurement Recorded on: | | | | | | | | |
| | Hanuman Temple Yelahanka | | | | | | | | |
| | Infront of Hanuman Statue | | 6 | | | | 6.00 | | |
| | Chikkabommasandra Arch | | 2 | | | | 2.00 | | |
| | | No's | | | Total Qty | | **8.00** | **18382.00** | **147056.00** |

Contrator

SOCIUS ENGG. TECH PVT. LTD. Bangaluru 560 010

Assistant Engineer
3/12/21

Assistant Executive Engineer
03/12/21
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

**BRUHATH BANGALORE MAHANAGARA PALIKE**

NAME OF WORK: Package No-10 1.Improvements to Vivekananda Stadium and providing Indoor Gym Equipments to Hoysala Ground In Ward No.03 and 04 in Yelahanaka Satelite Town Sub Division 2.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 3.Improvements to Parks at 21st Main Judicial Layout in ward No. 04 of Yelahanaka Satelite Town Sub Division 4.Improvements to Parks in Ward No.04 in Yelahanaka Satelite Town Sub Division

| Sl No as per BOQ | Descriptions | Unit | No | L | B | D | Qty. | Rate | Amount |
|---|---|---|---|---|---|---|---|---|---|
| 108 | Fabricating, providing and erecting in position of MS Hot Dip Galvanised Sq. Hallow Poles of 132 X 132 Heavy gauge of length 3000mm with MS. Hot dip Galvanised grill work as per approved design and drawing of chief architect. Using 12 X 75mm galvanised flat for alround frame and 20 X 20mm galvanised forged design with square for vertical at 150mm c/c as shown in the drawing including providing forged ornamental arrowhead at top and bottom. The work is inclusive of throughing flat, square rods, placing welding all the joints, including grinding, finishing 2 coats of anticorrosive paint over one coat of metal primer. The rate is inclusive of all materials like MS. Hollow galvanized pipe, flats, forged square rods, cost of labour for all items of work cost painting, welding, cutting, grinding with all lead and lift as per specification including loading and unloading with cost and conveyance of all materials, labour, machinery andincidental charges for the successful completion of the work as per the direction of the Engineer-in-charge of the work. (Data Rate) Qty Upto 125% | | | | | | | | |
| | Measurement Recorded on: | | | | | | | | |
| | Shankarnag Park Yelahanka | | | | | | | | |
| | west side | | 1 | 30.00 | | 2.15 | 64.50 | | |
| | | | 1 | 2.00 | | 2.15 | 4.30 | | |
| | | | 1 | 30.00 | | 2.15 | 64.50 | | |
| | | | 1 | 16.20 | | 2.15 | 34.83 | | |
| | North Side | | 1 | 24.20 | | 2.15 | 52.03 | | |
| | | | 1 | 30.00 | | 2.15 | 64.50 | | |
| | | | 1 | 19.80 | | 2.15 | 42.57 | | |
| | East | | 1 | 30.00 | | 2.15 | 64.50 | | |
| | | | 1 | 30.00 | | 2.15 | 64.50 | | |
| | | | 1 | 22.80 | | 2.15 | 49.02 | | |
| | South | | 1 | 30.00 | | 2.15 | 64.50 | | |
| | | | 1 | 20.50 | | 2.15 | 44.08 | | |
| | | | 1 | 30.00 | | 2.15 | 64.50 | | |
| | | | 1 | 22.40 | | 2.15 | 48.16 | | |
| | | Sqm | | | | Total Qty | 726.49 | | |
| | | | | | | Qty Upto 125% | 726.49 | 9235.44 | 6709408.63 |

E.E. (Project)

A.E.E. (Project)

3/12/21

Chd. & F.C.

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Contractor

SOCIUS ENGG. TECH PVT. LTD. Bengaluru 560 010 Consultant

Assistant Engineer

3/12/21

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore

Scanned by TapScanner

**BRUHATH BANGALORE MAHANAGARA PALIKE**

NAME OF WORK: Package No-10 1.Improvements to Vivekananda Stadium and providing Indoor Gym Equipments to Hoysala Ground In Ward No.03 and 04 in Yelahanaka Satelite Town Sub Division 2.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 3.Improvements to Parks at 21st Main Judicial Layout in ward No. 04 of Yelahanaka Satelite Town Sub Division 4.Improvements to Parks in Ward No.04 in Yelahanaka Satelite Town Sub Division

| Sl No as per BOQ | Descriptions | Unit | No | L | B | D | Qty. | Rate | Amount |
|---|---|---|---|---|---|---|---|---|---|
| 109 | Fabricating, providing and erecting in position Hot dip galvanised Gate. Using 72 X 72 X 4.8mm Sq. GI Pipe Frame with Top pipe bending in heavy duty hydraulic press with sand packing and hot bending to form double arch as per drawing profile, 20mm hot dip galvanised sq. rod for verticals at 150mm c/c, as shown in the drawing including providing hot dip galvanised forged ornamental design in between sq. rods and heads at top, middle and bottom. Intermediate supports of 75X12 mm and 50X6 mm arch bend to hot dip galvanised flats. The work is inclusive of throughing GI flat GI sq. rods, placing, welding all the joints including grinding, finishing metal putty, painting two coats enamel painting. The rate is inclusive of all materials like GI sq. pipe, GI sq. rods, GI forged designs etc., heavy duty hinges are made out of 75mm solid sq. block assembled with 20mm dia bearing in three places for each flop. Heavy Duty Locking arrangements at tow places including cost of labour, painting, erecting charges using hoist pulley cranes with all lead and lift, loading, transportation, unloading, scaffolding charges and all other incidental charges for successful completion of the work as per directions of the Engineer-in-charge of the work. Qty Upto 125% | | | | | | | | |
| | Measurement Recorded on: | | | | | | | | |
| | **Vidhanasowda Gril Gate** | | | | | | | | |
| | Shankarnag Park Yelahanka | | | | | | | | |
| | West gate 1 | | 1 | 3.90 | | 2.75 | 10.73 | | |
| | North gate 2 | | 1 | 2.50 | | 2.25 | 5.63 | | |
| | Hanuman Temple Yelahanka | | 1 | 4.85 | | 2.65 | 12.85 | | |
| | | Sqm | | | Total Qty | | **29.20** | | |
| | | | | | Qty Upto 125% | | ~~29.20~~ | ~~12599.75~~ | ~~367912.70~~ |
| | | | | | Qty Above 125% | | ~~0.00~~ | ~~12599.75~~ | ~~34.50~~ |

qty upto 125% 15.63 12599.75 196871.09
Above 125% 13.53 12599.75 171073.11

Contractor

Consultant

Assistant Engineer
3/12/21

Asst. Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner

**BRUHATH BANGALORE MAHANAGARA PALIKE**

NAME OF WORK: Package No-10 1.Improvements to Vivekananda Stadium and providing Indoor Gym Equipments to Hoysala Ground In Ward No.03 and 04 in Yelahanaka Satelite Town Sub Division 2.Improvements to Park, Nisarga Park and Playground in Duomarvels Layout in Ward No.03 in Yelahanaka Satelite Town Sub Division 3.Improvements to Parks at 21st Main Judicial Layout in ward No. 04 of Yelahanaka Satelite Town Sub Division 4.Improvements to Parks in Ward No.04 in Yelahanaka Satelite Town Sub Division

| Sl No as per BOQ | Descriptions | Unit | No | L | B | D | Qty. | Rate | Amount |
|---|---|---|---|---|---|---|---|---|---|
| 11 | Providing and fixing M.S. Gate as per Chief Architect Drawing, using 50mm x 50mm 14 guage M.S. hollow pipe frame work bent to ornamental shape as shown in the drawing and 35mm x 6mm and 16 x 16mm Square rods for verticals alternatively spaced at 4cms c/c in two halves and 40mmx6mm M.S. flats for horizontal member and at the top cast iron spikes are provided at alternate vertical members as shown in the drawing etc., complete. All the steel surface should be thoroughly cleaned free of rust and painted with anti corrosive paint (shop paint) etc., complete. The work includes cost of all materials, labour charges for all items of work, hire charges for welding, cutting and grinding equipment, and electricity charges, with lead and lift, loading and unloading charges, etc., complete as per specification. complete as per specifications and directions of the Engineer in charge. | | | | | | | | |
| | Measurement Recorded on: | | | | | | | | |
| | Hanuman Temple Yelahanka | | 1 | 0.70 | | 1.60 | 1.12 | | |
| | | Sqm | | | Total Qty | | 1.12 | 3224.65 | 3611.60 |

Total 13679240.43

12% GST 1774579.79

TOTAL AMOUNT 14453820.22

7

Contratcor

SOCIUS ENGG. TECH PVT. LTD. Consultant Bengaluru 560 010

Assistant Engineer

3/12/21

Asst. Executive Engineer

Assistant Executive Engineer

Yelahanka Zone

BBMP, Bangalore - 92

Scanned by TapScanner